

JSC "Conexus Baltic Grid" scheduled maintenance works for the period from 01.10.2023 to 31.12.2024.

No.	Description	Start date (gas day)	End date (gas day)	Days	Weeks	Impacted interconnection point								Technical capacity GWh/d		Available capacity during maintenance GWh/d		Remarks
						Incukalns UGS	Värška	Balticconnector	Kiemenai	Luhamaa	Klaipeda FSRU	Inkoo FSRU	Santaka	Entry	Exit	Entry	Exit	
1	Conexus - Gas transmission pipeline (GTP) Riga - Panevezys																	
1.1.	GTP Riga - Panevezys internal diagnostics	05.02.2024	26.02.2024	22	6-9				X					90	82	35	0	https://umm.getbaltic.com/public-umm/3955 https://umm.getbaltic.com/public-umm/3957
1.2.	GTP Riga - Panevezys inspection based on diagnostics result, defect verification	06.04.2024	21.04.2024	16	14-16				X					90	82	0	0	https://umm.getbaltic.com/public-umm/3964 https://umm.getbaltic.com/public-umm/3965
1.3.	Elimination of defects detected during inspection of the GTP Riga - Panevezys (pressure in the gas pipeline reduced to 20 bars)	03.08.2024	25.08.2024	23	31-34				X					90	82	0	0	https://umm.getbaltic.com/public-umm/3966 https://umm.getbaltic.com/public-umm/3967
2	Conexus - GTP Viresi - Tallinn																	
2.1	GTP Viresi - Tallinn DN700 internal diagnostics	09.10.2023	31.10.2023	23	41-44			X						78	54.6	0	20	https://umm.getbaltic.com/public-umm/3971 https://umm.getbaltic.com/public-umm/3972
2.2	Elimination of defects detected during inspection of the GTP Viresi - Tallinn (pressure in the gas pipeline reduced to 20 bars)	01.07.2024	31.07.2024	31	27-31			X						78	65.4	5	0	https://umm.getbaltic.com/public-umm/3983 https://umm.getbaltic.com/public-umm/3981
3	Conexus - GTP Izborsk – Incukalns UGS																	
3.1.	GTP Izborsk – Incukalns UGS section repair works and restoration of anti-corrosion insulation	01.10.2023	14.10.2023	14	39-41					X				160	0	126	0	https://umm.getbaltic.com/public-umm/3991
		01.04.2024	30.04.2024	30	14-18					X				157.5	0	126	0	https://umm.getbaltic.com/public-umm/3992
3.2	GTP Izborsk – Incukalns UGS section repair works and restoration of anti-corrosion insulation	01.05.2024	30.09.2024	153	19-40			X						78	65.4	70	50	https://umm.getbaltic.com/public-umm/3998 https://umm.getbaltic.com/public-umm/4001
		01.05.2024	30.09.2024	153	19-40					X				178.5	0	105	0	https://umm.getbaltic.com/public-umm/3976
		01.10.2024	17.10.2024	17	40-42					X				160	0	105	0	https://umm.getbaltic.com/public-umm/3977
		18.10.2024	31.12.2024	75	42-52					X				105	105	105	30	https://umm.getbaltic.com/public-umm/3997
4	Conexus - Incukalns UGS																	
4.1	Pipeline section repair works	20.10.2023	09.11.2023	21	42-45	X								272	51	147	51	https://umm.getbaltic.com/public-umm/3989
4.2	Replacement of valves of compressor station No. 2, pipeline section repair works	21.10.2024	25.11.2024	36	43-49	X								246	51	147	51	https://umm.getbaltic.com/public-umm/3990