

AS "Conexus Baltic Grid" scheduled maintenance works for the period from 01.10.2023 to 31.12.2024.

No.	Description	Start date (gas day)	End date (gas day)	Days	Weeks	Impacted interconnection point							Technical capacity GWh/d		Available capacity during maintenance		Remarks	
						Incukalns UGS	Vārka	Balticconnector	Kiemenai	Luhamaa	Klaipeda FSRU	Inkoo FSRU	Santaka	Entry	Exit	Entry		Exit
Conexus - Gas transmission pipeline (GTP) Riga - Panevezys																		
1.1.	GTP Riga - Panevezys internal diagnostics	09.02.2024	26.02.2024	18	6-9				X					90	82	35	0	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R001_002 https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R002_002
1.2.	GTP Riga - Panevezys inspection based on diagnostics result, defect verification	06.04.2024	21.04.2024	16	14-16				X					90	82	0	0	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R003_001 https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R004_001
1.3.	Elimination of defects detected during inspection of the GTP Riga - Panevezys (pressure in the gas pipeline reduced to 20 bars)	03.08.2024	25.08.2024	23	31-34				X					90	82	0	0	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R005_001 https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R006_001
Conexus - GTP Viresi - Tallinn																		
2.1	GTP Viresi - Tallinn DN700 internal diagnostics	13.10.2023	31.10.2023	19	41-44			X						78	54.6	0	20	
2.2	Elimination of defects detected during inspection of the GTP Viresi - Tallinn (pressure in the gas pipeline reduced to 20 bars)	01.07.2024	31.07.2024	31	27-31			X						78	65.4	5	0	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R009_001 https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R010_001
Conexus - GTP Izborsk - Incukalns UGS																		
3.1.	GTP Izborsk - Incukalns UGS section repair works and restoration of anti-corrosion insulation	01.04.2024	30.04.2024	30	14-18					X				157.5	0	126	0	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R011_001
3.2.	GTP Izborsk - Incukalns UGS section repair works and restoration of anti-corrosion insulation	01.05.2024	30.09.2024	153	19-40			X						78	65.4	70	50	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R019_001 https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R020_001
		01.05.2024	30.09.2024	153	19-40				X					178.5	0	105	0	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R012_001
		01.10.2024	17.10.2024	17	40-42				X					160	0	105	0	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R013_001
		18.10.2024	31.12.2024	75	42-52				X					105	105	105	30	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R015_001 https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R016_001
Conexus - Incukalns UGS																		
4.1	Replacement of valves of compressor station No. 2, pipeline section repair works	21.10.2024	25.11.2024	36	43-49	X								246	51	147	51	https://transparency.entsog.eu/H/umm/unavailabilitiesgasfacilities?to=2029-04-06&ummid=23062121X000000001379R017_001