

Consolidated Maintenance Works plan for the Baltic-Finnish region, covering the period from 01.01.2026 to 31.12.2026

No.	Description	Start date (gas day)	End date (gas day)	Days	Weeks	Impacted point								Technical capacity* GWh/d		Available capacity* during maintenance GWh/d		Remarks
						Incukalns UGS	Vārskā	Balticconnector	Kliemenai	Luhamaa	Klaipēda FSRU	Inkoo FSRU	Santaka	Entry	Exit	Entry	Exit	
1.	Conexus																	
1.1.	Elimination of defects detected during inspection of the GTP Rīga - Panevėžys	01.08.2026	31.08.2026	31					X					90	82	1	0	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?events=Active&from=2026-01-01&isLatestVersion=Yes&operator=Conexus%20Baltic%20Grid%20ISC&timezone=EET&to=2026-12-31
1.2.	Elimination of defects detected during inspection of the GTP Vīresī - Tallinn	01.07.2026	31.07.2026	31				X						78	70.5	5	0	
1.3.	GTP Izborsk – Incukalns UGS and GTP Pskov-Rīga internal diagnostics	01.07.2026	27.07.2026	27				X		X				178.5	0	0	0	
1.4.	GTP Rīga-Incukalns UGS elimination of defects	04.04.2026	31.10.2026	211					X					90	82	90	65	
2	Elering																	
2.1.	Tallinn-Vīresī pipeline isolation works (pressure reduced to 20-22 barg)	01.07.2026	31.07.2026	30				X						78	70.5	5	0	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?events=Active&from=2026-07-01&isLatestVersion=Yes&operator=Elering&timezone=EET&to=2026-08-02
2.2.	Tallinn-Vīresī pipeline section repair works I (pipe replacement)	06.07.2026	19.07.2026	14				X						78	70.5	5	0	
2.3.	Tallinn-Vīresī pipeline section repair works II (pipe replacement)	20.07.2026	26.07.2026	7				X						78	70.5	5	0	
2.4.	Paldiski CS yearly maintenance	06.07.2026	12.07.2026	7				X						78	70.5	5	0	
2.5.	Puīatu CS yearly maintenance	13.07.2026	19.07.2026	7				X						78	70.5	5	0	
3	AmberGrid																	
3.2.	Internal diagnostics of the GTP Panevėžys-Šauliai-Klaipėda	05.10.2026	23.10.2026	19							X			-	116.7	-	94.52	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?from=2026-01-01&timezone=EET&to=2027-01-01&ummid=25063021X000000001308D002
3.3.	Verification after intensive measurements of the GTP Panevėžys-Šauliai second line between GCS Panevėžys and block valve station No. 4MC.	15.10.2026	22.10.2026	8							X			-	116.7	-	40.86	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?from=2026-01-01&timezone=EET&to=2027-01-01&ummid=25063021X000000001308D003
4.	AB KN Energies																	
4.1.	Annual terminal maintenance No1	01.04.2026	03.04.2026	3							X			-	116.7	-	0	https://lip.gie.eu/details/25063021X0000000013740001_001
4.2.	Annual terminal maintenance No2	15.10.2026	23.10.2026	9							X			-	116.7	-	0	https://lip.gie.eu/details/25063021X0000000013740002_003
5	Gasgrid																	
5.1.	Yearly maintenance of Inkoo compressor station	18.05.2026	24.05.2026	7				X						70.5	78	55.4	78	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?from=2026-01-01&operator=Gasgrid%20Finland&to=2026-12-31
6	Gasgrid Floating LNG Terminal Finland Oy																	
6.1.	Annual terminal maintenance	13.01.2026	13.01.2026	0.5								X		140		70		https://lip.gie.eu/details/25063066X0000000000272001_001
6.2.	Annual terminal maintenance	21.03.2026	21.03.2026	0.5								X		140		70		https://lip.gie.eu/details/25063066X0000000000272002_001
6.3.	Annual terminal maintenance	22.04.2026	22.04.2026	1								X		140		0		https://lip.gie.eu/details/25063066X0000000000272003_002
6.4.	Annual terminal maintenance	22.09.2026	23.09.2026	2								X		140		0		https://lip.gie.eu/details/25063066X0000000000272004_001
6.5.	Annual terminal maintenance	17.11.2026	17.11.2026	0.5								X		140		70		https://lip.gie.eu/details/25063066X0000000000272005_002
6.6.	Annual terminal maintenance	17.12.2026	17.12.2026	0.5								X		140		70		https://lip.gie.eu/details/25063066X0000000000272006_001

*Capacity indicated from the perspective of works initiating Party.